

## List of Contracts Awarded from July 1, 2012 to June 30, 2013

## Works

Sl. No	Contract/Reference No. and Date	Brief Description of Procurement	Category Goods/Works/Services/Consultants/	Method of Procurement <sup>2</sup>	Estimated Cost (US\$) in Lac Rs.	Contract Award Date	Contract Value		Contract Completion date		Name of Contractor/Consultant	Payments made till date	Remarks
							US\$	In Lac Rs.	As per contract	Actual			
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	04/WRB/H P-II/ 2013-14 DATE	Const.of Sub Divisional office Data centre of Canal colony,Jalandhar	Works	NCB	84.144	06-06-2013		76.21	31-5-2014	under progress	M/s Mittal Construction Company Panchkula	Nil	-
2	03/WRB/H P-II/ 2013-14 DATE	Const.of Sub Divisional office Data centre at Madhopur	Works	NCB	78.70	06-06-2013		66.82	31/5/2014	under progress	The Flora Co-op. L/C Society Ltd. Sujanpur (Pathankot)	Nil	-
3	02 dated 24/07/2013	Civil works for installation of 15 Digital Rain Gauges (Package 1)	Civil Works	Shopping	13.53	24.7.2013		13.53	23.11.2013	under progress	M/s Global Engineering Co. , F-250, Phase- 8B, Industrial Area, Mohali	Nil	
4	03 dated 24/07/2013	Civil works for installation of 13 Digital Rain Gauges (Package2)	Civil Works	Shopping	11.86	24.7.2013		11.86	23.11.2013	under progress	M/s Global Engineering Co. , F-250, Phase- 8B, Industrial Area, Mohali	Nil	
5	04 dated 24/07/2013	Civil works for installation of 09 Digital Rain Gauges (Package3)	Civil Works	Shopping	8.21	24.7.2013		8.21	23.11.2013	under progress	M/s Global Engineering Co. , F-250, Phase- 8B, Industrial Area, Mohali	Nil	
6	05 dated 24/07/2013	Civil works for installation of 09 Digital Rain Gauges (Package 4)	Civil Works	Shopping	8.12	24.7.2013		8.12	23.11.2013	under progress	M/s Global Engineering Co. , F-250, Phase- 8B, Industrial Area, Mohali	Nil	
7	06 dated 24/07/2013	Civil works for installation of 14 Digital Rain Gauges (Package 5)	Civil Works	Shopping	12.66	24.7.2013		12.66	23.11.2013	under progress	M/s Eeman Enterprises, # 219, Phase-9, I Industrial Area, Mohali	Nil	
8	07 dated 24/07/2013	Civil works for installation of 10 Digital Rain Gauges (Package 6)	Civil Works	Shopping	9.04	24.7.2013		9.04	23.11.2013	under progress	M/s Eeman Enterprises, # 219, Phase-9, I Industrial Area, Mohali	Nil	
9	4/pkg-3/HP-II /wrid/2012, dated 5-12-2012	Installation of 9 No. PVC (8 No. Medium and 1 No. Deep) Ground Water Observation Wells in the Narot Jaimal Singh, Bamial and Gurdaspur Blocks of Gurdaspur District falling mainly in Kandi Area of Punjab State under World Bank Aided Hydrology Project Phase - II (Package - 3)	Civil Works	NCB	61.35	05-12-2012	-----	60.25	04-06-2013	Work Completed	Onkar Sharma Contactor	35.05	

Sl. No	Contract/Reference No. and Date	Brief Description of Procurement	Category Goods/Works/Services/Consultants	Method of Procurement <sup>2</sup>	Estimated Cost (US\$) in Lac Rs.	Contract Award Date	Contract Value		Contract Completion date		Name of Contractor/Consultant	Payments made till date	Remarks
							US\$	In Lac Rs.	As per contract	Actual			
1	2	3	4	5	6	7	8	9	10	11	12	13	14
10	5/pkg-4/HP-II/wrid/2012, dated 5-12-2012	Installation of 9 No. PVC Medium Ground Water Observation Wells in the Mukerian and Hazipur Blocks of Hoshiarpur District falls mainly in Kandi Area of Punjab State under World Bank Aided Hydrology Project Phase - II (Package -4)	Civil Works	NCB	56.97	05-12-2012	-----	56.40	04-06-2013	In Progress	Sukhdev Singh Contactor	6.16	
11	2/pkg-5/HP-II/wrid/2012, dated 3-12-2012	Installation of 10 No. PVC Medium Ground Water Observation Wells in the Talwara and Dasuya Blocks of Hoshiarpur District falls mainly in Kandi Area of Punjab State under World Bank Aided Hydrology Project Phase - II (Package -5)	Civil Works	NCB	63.5	03-12-2012	-----	62.38	02-06-2013	In Progress	Subhash Sharma Contactor	6.54	
12	6/pkg-6/HP-II/wrid/2012, dated 5-12-2012	Installation of 9 No. PVC (7 No. Medium and 2 No. Deep) Ground Water Observation Wells in the Bhunga, Hoshiarpur-II and Mahilpur Blocks of Hoshiarpur District falling mainly in Kandi Area of Punjab State under World Bank Aided Hydrology Project Phase - II (Package - 6)	Civil Works	NCB	46.29	05-12-2012	-----	45.83	02-06-2013	Work Completed March 2013	Onkar Sharma Contactor	42.71	
13	7/pkg-7/HP-II/wrid/2012, dated 5-12-2012	Installation of 9 No. PVC (8 No. Medium and 1 No. Deep) Ground Water Observation Wells in the Garshankar Block of Hoshiarpur District and Saroya Block of Nawan shahar District falls mainly in Kandi Area of Punjab State under World Bank Aided Hydrology Project Phase - II (Package -7)	Civil Works	NCB	44.04	05-12-2012	-----	43.11	04-06-2013	Work Completed May 2013	Sukhdev Singh Contactor	30.00	
14	8/pkg-8/HP-II/wrid/2012, dated 5-12-2012	Installation of 10 No. PVC (9 No. Medium and 1 No. Deep) Ground Water Observation Wells in the Saroya and Balachaur Blocks of Nawan Shahar District and Ropar Block of Ropar district falls mainly in Kandi Area of Punjab State under World Bank Aided Hydrology Project Phase - II (Package -8)	Civil Works	NCB	58.72	05-12-2012	-----	51.20	04-06-2013	Work Completed May 2013	Onkar Sharma Sharma	35.19	

Sl. No	Contract/Reference No. and Date	Brief Description of Procurement	Category Goods/Works/Services/Consultants/	Method of Procurement <sup>2</sup>	Estimated Cost (US\$) in Lac Rs.	Contract Award Date	Contract Value		Contract Completion date		Name of Contractor/Consultant	Payments made till date	Remarks
							US\$	In Lac Rs.	As per contract	Actual			
1	2	3	4	5	6	7	8	9	10	11	12	13	14
15	9/pkg-9/HP-II/wrid/2012, dated 5-12-2012	Installation of 11 No. PVC Medium Ground Water Observation Wells in the Anandpur Sahib, Nurpur Bedi Blocks of Ropar District and Sialba Majri Block of Mohali District Falls mainly in Kandi Area of Punjab State under World Bank Aided Hydrology Project Phase - II (Package -9)	Civil Works	NCB	69.57	05-12-2012	-----	68.88	04-06-2013	Work Completed June 2013	Sukhdev Singh Contactor	23.64	
16	3/pkg-10/HP-II/wrid/2012, dated 3-12-2012	Installation of 7No. PVC (3 No. Medium and 4 No. Ground Water Observation Wells in the Sialba Majri, Kharar and Dera Bassi Blocks of Mohali District falls mainly in Kandi Area of Punjab State under World Bank Aided Hydrology Project Phase - II (Package -10)	Civil Works	NCB	43.96	03-12-2012	-----	43.52	02-06-2013	Work Completed May 2013	Subhash Sharma Contactor	23.52	
17	201/Bhattian Rest House Dated 26-6-13	Construciton of Sub Divisional Office Data Centre In Bhattian Rest House at Khanna under Hydrology Project Phase - II	Civil Works	NCB	85.82	26-06-2013	-----	98.36	25/3/2014	In Progress	Onkar Sharma Contactor	Nil	