Drainage Administration

Statement Showing the Monthly Progress of on-going Work

S.No.	Name of Work and Location **(CIVIL WORKS)**	Estimated Cost	Tendered Cost	% above/below Schedule of Rate (SOR)	Agreement No.	Agency	Date of Start	Date of Completion	Physical Progress	Name of Engineer Incharge with official address	Remarks
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
	Ferozepur Drainage Circle, Ferozepur										
1	Const.ofSharjarana Link Drain RD 0-16020 outfalling into Aspal Drain by Excavation of Drain from RD 0-162020,Const.of 1 No.DR Bridge at RD 4710, 1 No.V.R.Bridge at RD 6300, 7 No. F.P.crossings at RD 1545,2375,4940,9530,11325,12920& 14500 & 24 No.water course crossings in between RD 0-16020.	4,94,00781/-	5,86,97,915/-	20.12% above	Work Order No.12	Sh. Gurinder Singh, Contractor	28-2-2014	Work in Progress	82%	Sh.Pawan Kapoor Executive Engineer, Drg.Const. Division, Ferozepur at Fazilka	-
2	Const.ofSharjarana Link Drain RD 16020-32200 outfalling into Aspal Drain by Excavation of Drain from RD 16020-32200,Constg.of 3 No.VR Bridges at RD 22900, 23875 and 30040, 6 No.F.P.crossings at RD 16020,16500,17770,22025,24330,26600 & 11 No.water cross x-ings in between RD 16020-32200 and Rehablitation of AspalDrg.System by Rehablitation /Desilting /Cleaning of Sarkanda,weed, jaala,bootietc.ofKkuikheraDr.RD 27375-86000,Sabuana Drain RD 16000-28500,Nokerian Drain RD 0-24000,Tahliwala Drain RD 0-52500 &Ghattianwali L/Dr.RD 0-15000 &Kaurianwali Link Drain RD 0-7150.	4,42,46,945/-	4,88,98,389/-	21.09 % above	Work Order No.13	Sh. Gurinder Singh, Contractor	28-2-2014	Work in Progress	82%	-do-	-

Gidderbaha Drainage Circle, Gidderbaha

(Cost in Lacs)

Sr. No	Name of work and location	Estimated Cost	Tendered Cost	%above below Schedule of Rates (SOR)	Agreement Number	Agency	Date of Start	Date of Completion	Physical Progress	Name of Engineer Incharge with Official Address.	Remarks
	DRAINAGE CONSTRUCTION DIVSION, FARIDKOT AT GIDDERBAHA (Er. GulshanNagpal , Executive Engineer)										
3	Construction of Sub Surface Drainage System of Village FatehpurManianWala Pocket No. I Location :- FatehpurManianWala	192.9	221.64	14.90%	1-2, 28.02.2014	Sh. Ashok Kumar Contractor	03.03.2014	31.03.2015	25%	Sh. Amarjit Gupta, Sub Divisional Officer, Drg. Const. Sub Division No. 2, Muktsar at Abohar	Work In Progress
4	Constructing V.R. Bridge at RD 1959 of Abul Khurana Drain (Village Road Jandwala-Patterawala) Location :- JandWala -Mira Sangla	271.15	321.31	18.50%	43-49, 28.02.2014	Sh. Gurinder Singh Contractor	03.03.2014	31.12.2014	75%	Sh. Shashi Bhushan, Sub Divisional Officer, Guruharsahai Drg. Sub Division, Faridkot.	Work In Progress
	PROJECT DIVISION NO1. DRAINAGE GIDDERBAHA (Er. Sanjiv Gupta , Executive Engineer)										
5	Construction of 10 No. Field Path on Kuraiwala Enna Khera Malout Link drain RD 48078, 50900, 51094, 53000, 57688, 58500, 59158, 59534, 62405,63087 Location : Village Enna Khera, Kuraiwala	189.71	208.71	10.02%	11-15 Dated 22.08.2014	Sh. Gurinder Singh , Contractor	22.08.2014	31.03.2015	5%	Sh. Hemraj Bansal Sub Divisional Officer, Irrigation Project Sub-Division No. 3, Malout	Work in progress .
6	Construction of 11 No.Field Path and 1 No.inspection path X-ingDhahan Minor on Sarawan Bodla link drain. Location Village :- Sarawan bodla and Bhagwanpura (Dist Sri Muktsar Sahib)	186.84	223.29	19.51	19 Dated 27.06.2014	Sh. Pushpinder Singh Sidhu Contractor	01.08.2014	31.12.2014	30%	Sh. Jagmeet Singh Sub Divisional Officer, Drg Const. Sub- Div. No. 1, C.C. Muktsar	Work in progress .

	Canal Lining Circle, Ferozepur at Sri Muktsar Sahib										
7	Clearing weed jala Booti &Sarkhanda balance work from 2 NO Drain i.ekhuikhara Drain RD 0-27375 &Aspal Drain RD 20500-53750 Removal of over Burden from RD 25138-53780 of Aspal Drain Remodeling/Reconstruction of Drainage X-ing at RD 18250 of khuikhera Drain Remodeling/Reconstruction of w/c x-ing at RD 31200-36509,38346,40972 & 46141 of Aspal Drain and RD 20800 of Khuikhera Drain and RD 36200 of Sabuana Drain	436.13	485.00	5.09% above	Work Order No.11	Sh. Sukhmander Singh Contractor	28-2-2014	Work in Progress	95%	Sh.Manoj Bansal Executive Engineer, Canal Lining Division Abohar	Work in progress
8	Estimate for reconstruction W.C. X-ing at RD 21744, 22483, 44415, 44819, 45035, 47340, 48996, 49233, 49454, 50993, 52032, 53736, 98553, 99887, 100321, 100351, 100792, 101222, 101647, 102544, 105685, 109000, 109200, 109700, 110500, 116710, & 116810 of Aspal drain. Construction of Field Path X-ing at RD 71869 of Aspaldrain and reconstruction of Field Path X-ing at RD 104302 of Aspal drain.	334.88	364.00	7.30% above	Work Order No.12	Sh.Gurinder Singh Contractor	26.5.2014	Work in Progress	25%	Sh.Manoj Bansal Executive Engineer, Canal Lining Division Abohar	Work in progress